EXHIBIT 14



March 7, 2001

TDX Construction Corporation 137 East 25th Street New York, New York 10010

Attn:

John McCullough, P.E.

Project Manager

Rc:

Baruch Academic Complex

GC-2 Contract #16 Terrazzo installation TDX letter of 02/28/01

Gentlemon:

We are in receipt of your letter dated Pebruary 28, 2001 pertaining to terrazzo flooring. We will answer your letter with the same numbering system as yours:

- 1 A survey has been taken of all terrazzo areas. Other than the 13th floor, we can find no other problems.
- 2 A survey has been taken of installed Conflow. We cannot find any areas that are delaminating.
- 3. We have taken cores and enclose a copy of the testing lab results.
- It is the concessive or all parties that the delaminating of the terrazzo was due to contamination of the last lift of Conflow.
- We are proposing a sealer be used on the top layer of Conflow especially if the duration of time is more than two (2) days before the epoxy is installed. A formal submission of sealers will submitted along with a price for this additional work.

ery truly yours,

TRATARDS CONSTRUCTION, INC.

alter Bartels

General Superintendent

WB/bf CC:

Nick D'Ambrosio - DASNY

Crocetti

diffice

files 664 64th Street Brooklyn, New York 11220 Phone: 718 / 833-6070

Fax: 7 8 / 238-4462